

QF-LDC-08
Page -1

Reporting Date : 26-Jun-13

EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR

Actual :		77.06	Ft.(MSL),	Rule curve :	82.65	Ft.(MSL)
----------	--	-------	-----------	--------------	-------	------------

Cost of the Consumed Fuel (PDB+Pvt) :	Gas :	Tk76,052,142			
	Coal :	Tk17,207,830	Oil :	Tk197,750,027	Total : Tk291,009,998

Area	Yesterday		Today		
	MW		Estimated Demand(s/s end) from to MW	Estimated Shedding (s/s end) MW	Rates of Shedding (On Estimated Demand)
Dhaka	-	0:00	2343	-	-
Chittagong Area	-	0:00	618	18	3%
Khulna Area	-	0:00	674	18	3%
Rajshahi Area	-	0:00	655	18	3%
Comilla Area	-	0:00	450	11	2%
Mymensing Area	-	0:00	363	-	-
Sylhet Area	-	0:00	296	-	-
Barisal Area	-	0:00	132	-	-
Rangpur Area	-	0:00	372	-	-
Total	0		5903	65	

	Planned Shut- Down	Forced Shut- Down
	1) Haripur SBU GT-3 (18/06/09)	1) Ghorasal 6(18/07/10) 9) Haripur SBU GT-1 (15/06/13)
		2) Ashuganj-#1(15/1/13) 10) Khulna 110 MW
		3) Khulna-60 MW(24/1/12) 11) Ashuganj GT-1(13/6/13)
		4) Shahjibazar #5 & 6(21/7/11) 12) Ghorasal-1(23/6/13)
		5) Sikalbaha-150 MW(12/5/13) 13) Ghorasal-2(25/06/13)
		6) WMPL #1(1/5/12) 14) Chandpur 163MW(25/06/13)
		7) WMPL #2(24/4/13)
		8) Sikalbaha-60 MW(28/05/2013)

Description		Forced load shaded / Interrupted Areas
<p>a) Baghabari-Ishurdi 132 kV Ckt was shut down at 08:35 due to maintenance of torn conductor and was switched on at 17:28.</p> <p>b) Bottail 132/33 kV T1 & T2 tripped at 11:31 showing E/F relay and were switched on at 11:40.</p> <p>c) Halishahar 132/33 kV T3 transformer tripped at 11:35 due to 33 kV feeder fault and was switched on at 13:08.</p> <p>d) Hasnabad-Megnaghat 230kV Ckt-1 was shut down at 12:31 due to LA replacement & red hot maintenance of wave trap and was switched on at 19:50.</p> <p>e) Chandpur-163 MW tripped at 14:37 due to auxiliary failure.</p> <p>f) Ghorasal #2 was forced shut down at 16:50 due to boiler tube leakage.</p> <p>h) Serajganj-150 MW tripped at 06:20(26/6/13) due to generator protection problem and was synchronized at 08:15(26/6/13).</p> <p>g) Aminbazar-Savar 132 kV Ckt-1 & 2 was shut down at 05:40(26/6/13) due to project work.</p>		<p>Power interruption occurred (about 40 MW) under Bottail S/S areas from 11:31 to 11:40.</p> <p>Power interruption occurred (about 48 MW) under Savar S/S areas from 05:40(26/6/13) to till now.</p>
Deputy / Asstt. Manager Network Operation Division	Manager Network Operation Division	Deputy General Manager Load Despatch Circle