

OF-LDC-08
Page -1

Reporting Date : 21-Apr-15

EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR

Water Level of Kaptai Lake at 6:00 A M on

21-Apr-15

HSD	:	Liter
FO	:	Liter

Gas	:	Tk72,207,483		
Coal	:	Tk14,491,823	Oil	: Tk413,894,383
			Total	: Tk500,593,690

Load Shedding & Other Information

Area	Yesterday		Today	
	MW		Estimated Demand (S/S end) MW	Estimated Shedding (S/S end) MW Rates of Shedding (On Estimated Demand)
Dhaka	-	0:00	2838	- -
Chittagong Area	-	0:00	739	- -
Khulna Area	-	0:00	812	- -
Rajshahi Area	-	0:00	780	- -
Comilla Area	-	0:00	534	- -
Mymensingh Area	-	0:00	434	- -
Sylhet Area	-	0:00	354	- -
Barisal Area	-	0:00	157	- -
Rangpur Area	-	0:00	444	- -
	-			
Total	0		7092	0

Information of the Generating machines under shut down.

Planned Shut-Down	Forced Shut-Down
	1) Ghorasal ST: Unit-6 (18/07/2010)
	2) Ashuganj ST: Unit-1(23/08/2014)
	3) Khulna ST 110 MW (04/11/2014)
	4) Fenchuganj CCPP-1 ST (07/11/2014)
	5) Baghabari GT 100 MW (01/12/2014)
	6) Ghorasal ST:Unit-4 (05/01/2015)
	7) Haripur 412 MW CCPP (16/03/2015)
	8) Fenchugani ST(8/4/15)
	9) Ghorasal ST: Unit-3 (18/04/2015)
	10) Ghorasal ST: Unit-2 (19/4/15)
	11) Rongpur GT:(17/04/2015)
	12) Meghnaghat CCPP-ST:(21/04/2015)

Additional Information of Machines, lines, Interruption / Forced Load shed etc.

Description	Forced load shaded / Interrupted Areas
a) Rampura 132 kV bus-1 was under shut down from 08:18 to 16:38 for DPDC project work.	
b) Shyamapur 132/33 kV T3 Transformer was shut down at 09:09 to attend 132 kV R-phase isolator.	
c) Shyamapur 132/33 kV T4 Transformer was forced shut down from 09:34 to 10:08 due to flash over on 132 kV Y-phase isolator.	About 54 MW Power interruption occurred under Shyamapur S/S area from 09:34 to 10:08.
d) Purbasadiapur-Saidpur 132 kV Ckt-2 was under shut down from 10:10 to 11:23 to attend B-phase PT top red hot at Purbasadiapur end.	
e) Siddhirganj GT-1& 2 tripped at 11:31 due to instantaneous air compressor tripped by E/F relay and were switched on at 15:53 &16:46 respectively.	
f) Ishurdi 132/33 kV T1 Transformer was under shut down from 09:23 to 10:31 to attend 132 kV B-phase Jumper terminal red hot.	
g) Siddhirganj 132/33 kV T1 & T2 Transformer tripped at 09:53 showing instantaneous O/C relay and was switched on at 09:58.	About 110 MW Power interruption occurred under Siddhirganj S/S area from 09:53 to 09:58.
h) After maintenance Sirajganj 225 MW ST was synchronized at 01:57 (21/04/2015)	
i) Bagherhat -Bhandaria 132 kV Ckt tripped at 13:10 from Bagherhat end showing DTEW and was switched on at 13:14.	About 24 MW Power interruption occurred under Bhandaria S/S area from 13:10 to 13:14.
j) Ashuganj-Kishoreganj 132 kV Ckt-2 tripped at 18:42 from Ashuganj end showing BC-phase due to strom and was switched on at 19:47.	
k) Ashuganj-Ghorasal 132 kV Ckt-1 & 2 tripped at 19:08 &18:57 respectively from both end due to storm and were switched on at 19:49.	
l) Ashuganj 230/132 kV OAT12 Transformer tripped at 19:08 from both end due to storm showing O/C, master trip-2 at 132 kV side and master trip-2 at 230 kV side and was switched on at 19:58.	
m) Fenchuganj 230/132 kV Tr Transformer tripped at 19:07 from 132 kV end showing O/C relay and was switched on at 19:40.	
n) Maniknagar-Bangabhaban 132 kV Ckt-2 was under shut down from 23:12 to 08:25(21/04/2015) due to cable oil filtering by DPDC.	
o) Comilla(N)-Chandpur 132 kV Ckt is shut down at 06:12 (21/04/2015) due to red hot maintenance.	
p) Comilla(S) 132/33 kV T1 & T2 Transformers was under shut down at 22:37 to 23:44 due to red hot maintenance.	

Superintendent Engineer
Load Dispatch Circle