

QF-LDC-08
Page -1

Reporting Date : 1-Sep-15
13-Aug-15

13.

7:00	5230	MW
	7903	MW
	7900	MW
	-3	MW
	0	MW

MKWHR.
MKWHR.

Lit

Lit

Total : Tk422,913,573

Unit- Down	
Sal ST- Unit-6 (18/07/2010)	9) Ashuganj 225 MW CCPP (27/08/2015)
Sal ST- Unit-1 (28/04/2015)	10) Sikabaha Peaking GT(24/08/2015)
ST 110 MW (04/11/2014)	11) Sikabaha ST (30/08/2015)
Sal ST- Unit-4 (05/01/2015)	12) Barapukuria ST- Unit-1 (01/09/2015)
GT-3 (24/05/2015)	13) Meghnaghat CCPP GT1 & ST
rgonj ST- Unit-3 (30/07/2015)	
r-412 MW (25/5/15)	
ukuria ST- Unit-1 (01/09/2015)	

- a) Halishahar-Khulshi 132 kV Ckt-1 tripped at 09:47 from both end showing dist Z1 at Halishahar end and E/F relay at Khulshi end and was switched on at 10:13.
- b) Mymensingh 132/33 kV T2 transformer tripped at 10:42 showing O/C and was switched on at 10:50. Again tripped at 10:58 showing differential relay and was switched on at 18:27.
- c) Meghnaghat CCGP(Summit) was shut down at 10:58 due to boiler leakage.
- d) After maintenance Barisal-Patuaakhali 132 kV was switched on at 13:27.
- e) Chandpur CCGP GT tripped at 13:43 and was synchronized at 19:55.
- f) Madaripur-Gopalganj 132 kV Ckt tripped at 14:36 from Madaripur end showing E/F, dist A,B,C Z2 relays and was switched on at 15:26.
- g) Gopalganj S/S - Gopalganj P/S 132 kV Ckt tripped at 14:36 from Gopalganj S/S end showing differential relay and was switched on at 16:15.
- h) Madaripur-Barisal(N) 132 kV Ckt- 1 & 2 tripped at 14:36 from Barisal (N) end of Ckt-1 & Madaripur end of Ckt-2 tripped at 14:58 and were switched on at 15:08 & 14:59 respectively.
- i) After maintenance Ghorasal 230/132 kV T02 transformer was switched on at 21:38.
- k) Barapukuria ST Unit-1 was shut down at 23:55 due to super heater leakage.
- l) Barisal 132/33 kV T1 & T2 transformers tripped at 03:10(01/09/2015) only 33 kV income side showing O/C & int E/F relays and were switched on at 03:15. Again tripped at 03:58 showing PRD and were switched on at 04:05 & 07:53 respectively.
- m) Faridpur-Bheramara 132 kV Ckt-2 was shut down at 06:45 (01/09/2015) due to CB to CT loop changing.
- n) Ashuganj-Kishoreganj 132 kV Ckt-2 tripped at 05:21 (01/09/2015) showing dist A-phase at Ashuganj end and dist B-phase at Kishoreganj end and was switched on at 05:33.

About 60 MW power interruption occurred under Barisal S/S area from 03:10 to 03:15 (01/09/2015).

Superintendent Engineer
Load Dispatch Circle