

POWER GRID COMPANY OF BANGLADESH LTD. NATIONAL LOAD DESPATCH CENTER DAILY REPORT					Revised	QF-LDC-08 Page -1	
Till now the maximum generation is :-					12893 MW	21:00 Hrs	Reporting Date : 7-Nov-19
The Summary of Yesterday's					6-Nov-19	Generation & Demand	
Day Peak Generation :					8359.9 MW	12:00	Min. Gen. at 5:00 6459 MW
Evening Peak Generation :					9976.0 MW	19:00	Available Max Generation 14595 MW
E.P. Demand (at gen end) :					9976.0 MW	19:00	Max Demand (Evening) : 10200 MW
Maximum Generation :					9976.0 MW	19:00	Reserve(Generation end) 4395 MW
Total Gen. (MKWH) :					195.8	System Load Factor : 81.76%	Load Shed : 0 MW
EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR							
Export from East grid to West grid :- Maximum					60 MW	at 19:00	Energy MKWHR.
Import from West grid to East grid :- Maximum					-	MW at -	Energy - MKWHR.
Water Level of Kaptai Lake at 6:00 A M on					7-Nov-19		
Actual : 101.44					Ft.(MSL) ,	Rule curve : 108.40	Ft.(MSL)
Gas Consumed : Total = 1141.18 MMCFD.					Oil Consumed (PDB) :		
					HSD : Liter		
					FO : Liter		
Cost of the Consumed Fuel (PDB+Pvt) :					Gas : Tk134,831,125		
					Coal : Tk27,977,236	Oil : Tk211,673,521	Total : Tk374,481,882
Load Shedding & Other Information							
Area		Yesterday			Today		
		Estimated Demand (S/S end)			Estimated Shedding (S/S end)		
		MW			MW		
					Rates of Shedding (On Estimated Demand)		
Dhaka		0	0:00	3593	0 0%		
Chittagong Area		0	0:00	1219	0 0%		
Khulna Area		0	0:00	1092	0 0%		
Rajshahi Area		0	0:00	987	0 0%		
J)		0	0:00	892	0 0%		
Mymensingh Area		0	0:00	720	0 0%		
Sylhet Area		0	0:00	406	0 0%		
Barisal Area		0	0:00	185	0 0%		
Rangpur Area		0	0:00	555	0 0%		
Total		0		9648	0		
Information of the Generating Units under shut down.							
Planned Shut- Down				Forced Shut- Down			
				1) Barapukuria ST: Unit-1. 2) Sylhet-150 MW. 3) Ghorasal Unit-1,3 & 5 4) Raozan #2 5) Ashuganj unit-4 & 5 6) Chandpur CCPP ST 7) Sylhet 150 MW 8) Fenchuganj # 03 & 04			
Additional Information of Machines, lines, Interruption / Forced Load shed etc.							
Description				Comments on Power Interruption			
a) Hathazari-Baroihat 132 kV Ckt-1 was under shut down from 08:40 to 16:12 for A/M.							
b) Aminbazar-Mirpur 132 kV Ckt-2 was under shut down from 09:02 to 17:38 for A/M.							
c) Sikalbaha-TK Chemical 132 kV Ckt was under shut down from 08:05 to 14:45 for A/M.							
d) Mymensingh-Kishorganj 132 kV Ckt-1 was under shut down from 09:41 to 16:36 for A/M.							
e) Jamalpur UMPL-Sherpur 132 kV Ckt-1 was under shut down from 08:18 to 16:32 for A/M.							
f) Dhamrai-Kaliakoir 132 kV Ckt-1 was shut down at 09:35 for A/M.							
g) Shazibazar 132/33 kV T-2 transformer was under shut down from 09:02 to 13:50 for A/M.							
h) Meghnaghat-Haripur 230 kV Ckt-1 was under shut down from 08:37 to 14:52 for A/M.							
i) Haripur-Bhulta 230 kV Ckt-2 was under shut down from 09:30 to 17:14 for A/M.							
j) Hathazari 230/132 kV T-3 transformer was under shut down from 09:29 to 16:15 for C/M.							
k) Polashbari-Rangpur Confidence 132 kV Ckt-1 was under shut down from 09:10 to 16:45 for A/M.							
l) Polashbari-Thakurgaon 132 kV Ckt-1 was under shut down from 08:34 to 17:22 for A/M.							
m) Naogaon-Bogura 132 kV Ckt-1 was under shut down from 09:25 to 16:08 for A/M.							
n) Khulna (c) 132/33 kV T-3 transformer was under shut down from 08:06 to 16:11 for A/M.							
o) Gopalganj 132/33 kV T-2 transformer was under shut down from 08:18 to 15:25 for A/M.							
p) Barisal 230 kV bus bar-2 was under shut down from 08:18 to 15:48 for A/M.							
q) Barisal(n)-Madaripur 132 kV Ckt-1 was shut down at 10:09 for D/W.							
r) Bogura-Mohasthangarh 132 kV Ckt-1 was close at 10:48.							
s) Bibiyana(s) 400 kV QA-3 CB of Dia-6 was shut down at 11:18 for Protection test.							
t) Haripu 412 MW was shut down at 11:18 for filter change.							
u) Siddhirganj 335 GT-2 was synchronized at 11:37.							
v) Ashuganj 225 MW ST tripped at 12:32.							
w) Sonargaon 132/33 kV T-2 transformer was under shut down from 13:40 to 15:42 for fault of 33 kV PBS feeder.				About 30 MW power interruption occurred under Sonargaon S/S area from 13:40 to 15:42.			
x) Sirajganj unit-2 GT was synchronized at 17:29.							
y) Chandpur 150 MW CCPP tripped at 06:25(07/11/2019) for problem eith GBC.							
z) Cumilla(n)-Meghnaghat 230 kV Ckt-1 was shut down at 07:54(07/11/2019).							
aa) Dhamrai-Kalikoir 132 kV Ckt-1 was shut down at 07:03(07/11/2019) for C/M.							
Sub Divisional Engineer		Executive Engineer		Superintendent Engineer			
Network Operation Division		Network Operation Division		Load Despatch Circle			