POWER GRID COMPANY OF BANGLADESH LTD. NATIONAL LOAD DESPATCH CENTER DAILY REPORT

QF-LDC-08 Page -1

Reporting Date : on 22-Mar-12 5-May-12 Till now the maximum generation is : -6065.5 WWWat 19:30:00 PM Hrs The Summary of Yesterday's (4-May-12) Generation & Demand Today's Actual Min Gen. & Probable Gen. & Demand Day Peak Generation Evening Peak Generation 3064.0 MW Hour 12:00 Min. Gen. at Max Generation 6:00 3443 MW 5017.0 MW MW 20:00 5064 Hour : E.P. Demand (at gen end) : Hour Max Demand 5750 MW Maximum Generation 5017.0 MW Hour : 20:00 Shortage 686 MW Total Gen. (MKWH) 81.78 System L/ Factor 85.41% Load Shed 620 MW EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR MW Export from East grid to West grid :- Maximum 940 at 21:00 Energy MKWHR. 15.023 Import from West grid to East grid :- Maximum MW MKWHR. at Energy Water Level of Kaptai Lake at 6:00 A M on 5-May-12 Actual: 76.86 Ft.(MSL) Rule curve : 81.24 Ft.(MSL) Gas Consumed : Total 786.58 Oil Consumed (PDB): MMCFD. HSD : Liter FO : Liter Cost of the Consumed Fuel (PDB+Pvt) : Tk62,811,551 Gas Tk18,388,827 Oil : Tk47,367,882 Total : Tk128,568,260

Load Shedding & Other Information

Area	Yesterday		Today		
			Estimated Demand(s/s end)	Estimated Shedding (s/s e Rates of Shedding	
	MW		from toMW	MW	(On Estimated Demand)
Dhaka	-	0	2015	219	11%
Chittagong Area	-	0	560	73	13%
Khulna Area	-	0	566	78	14%
Rajshahi Area	-	0	615	86	14%
Comilla Area	-	0	385	48	12%
Mymensing Area	-	0	330	38	12%
Sylhet Area	-	0	280	23	8%
Barisal Area	-	0	115	14	12%
Rangpur Area	-	0	325	41	13%
Total	0		5191	620	

Information of the Generating machines under shut down.

Planned Shut- Down	Forced Shut- Down	·
1) Haripur SBU GT-3 (18/06/09)	1) Ghorasal 6(18/07/10)	09) Khulna-110 MW(7/11/11)
2) Ghorasal 2(26/04/10)	2) Ashuganj-1(09/11/10)	10) Shahjibazar-9(2/5/12)
3) Kaptai #3 (1/12/10)	3) Khulna-60 MW(24/1/12)	
	4) WMPL #2(1/8/11)	
	5) Baghabari-71 MW(6/3/12)	
	6) Siddhirganj ST 210 MW (1/8/11)
	7) WMPL #1(1/5/12)	
	8) Shahjibazar #5 & 6(21/7/11)	

Description	Forced load shaded / Interrupted Areas	
a) Ashuganj-Kishoreganj 132kV Ckt-1 tripped was switched on at 10:33.		
 Dohazari-Cox's Bazar 132kV Ckt-2 tripped a relays at Dohazari end & dist.Z1 at Cox's Ba 		
 Ashuganj CCPP GT-1 & ST tripped at 12:57 synchronized at 16:36, 20:17 respectively. 	due to lube oil control problem and were	
Deputy / Asstt. Manager	Manager	Deputy General Manager
Network Operation Division	Network Operation Division	Load Despatch Circle