POWER GRID COMPANY OF BANGLADESH LTD. NATIONAL LOAD DESPATCH CENTER DAILY REPORT

QF-LDC-08 Page -1

Reporting Date : 24-Jan-13 Till now the maximum generation is:-**6350 MWW** at 21:00 4-Aug-12 The Summary of Yesterday's (23-Jan-13) Generation & Demand Today's Actual Min Gen. & Probable Gen. & Demand Day Peak Generation 3629.0 MW Hour 9:00 Min. Gen. at 4:00 2954 MW Evening Peak Generation 4728.0 MW 4725 Hour : 19:00 Max Generation MW E.P. Demand (at gen end) : 5250.0 Max Demand 5250 MW Hour 19:00 Maximum Generation 4728 0 MW Hour : 19:00 Shortage 525 MW Total Gen. (MKWH) 87.26 System L/ Factor 85.62% Load Shed 474 MW EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR MW Export from East grid to West grid :- Maximum 540 at 8:00 Energy 9.968 MKWHR. Import from West grid to East grid :- Maximum MKWHR. MW at Energy Water Level of Kaptai Lake at 6:00 A M on 24-Jan-13 100.28 98.60 Ft.(MSL) Actual: Rule curve :

Oil Consumed (PDB): Gas Consumed: Total 711.82 MMCFD.

HSD : Liter FO Liter

Tk56,841,667 Cost of the Consumed Fuel (PDB+Pvt) : Gas

Tk21,029,272

Load Shedding & Other Information

Area	Yesterday		Today		
			Estimated Demand(s/s end)	Estimated Shedding (s/s en	Rates of Shedding
	MW		from toMW	MW	(On Estimated Demand)
Dhaka	157	(08:00-23:00)	1850	145	8%
Chittagong Area	53	(08:00-23:00)	545	67	12%
Khulna Area	64	(08:00-23:00)	580	70	12%
Rajshahi Area	57	(08:00-23:00)	525	62	12%
Comilla Area	39	(08:00-23:00)	356	41	12%
Mymensing Area	31	(08:00-23:00)	268	32	12%
Sylhet Area	29	(08:00-23:00)	259	15	6%
Barisal Area	10	(08:00-23:00)	108	13	12%
Rangpur Area	31	(08:00-23:00)	246	29	12%
Total	471	19:00	4737	474	

Information of the Generating machines under shut down.

Planned Shut- Down	Forced Shut- Down
1) Haripur SBU GT-3 (18/06/09)	1) Ghorasal 6(18/07/10) 9) Raozan #1(8/9/12)
2) Ghorasal 2(26/04/10)	2) Ashuganj-1(15/1/13) 10) Ghorasal-5(29/11/12).
3) Sikalbaha-60 MW(2/7/12)	3) Khulna-60 MW(24/1/12) 11) Ghorasal #4(21/11/12)
4) Raozan #2 (8/8/12)	4) Shahjibazar #5 & 6(21/7/11)
	5) Sikalbaha GT(16/9/12)
	6) Khulna-110 MW(21/6/12)
	7) WMPL #1(1/5/12)
	8) Megnaghat GT-2(13/1/13)

Additional Information of Machines. lines. Interruption / Forced Load shed etc.

Description	Forced load shaded / Interrupted Areas
here was generation shortage in the evening neak hour vesterday	So about 471 MW (19:00) of load shed was imposed over the

- b) Sirajganj-Baghabari 132kV express line was under shut down from 08:30 to 16:29 due to A/M. c) Madaripur-Barisal 132kV Ckt-2 was under shut down from 07:22 to 17:40 due to A/M.
- d) Dohazari-Cox's Bazar 132kV Ckt-1 was under shut down from 08:05 to 16:12 due to A/M.
- e) Comilla(N)-Feni 132kV Ckt-1 was under shut down from 08:46 to 15:05 due to A/M.
- f) Ishurdi-Baghabari 132kV line was under shut down from 09:06 to 16:19 due to A/M.
- g) Ullon-Dhanmondi 132kV Ckt-2 was shut down at 10:20 due to A/M.
- h) Uttara 132/33 kV T1 transformer was under shut down from 11:04 to 16:56 due to painting. i) After maintenance Kalyanpur 132/33 kV T2 transformer was switched on at 12:50.
- j) Barisal 132/33 kV T2 transformer was under shut down from 12:10 to 13:44 due to bus maintenance by WZPDCL.
- k) Shyampur-Hasnabad-Kalyanpur 132kV Ckt was under shut down from 16:32 to 18:14 due to CT oil leakage maintenance at Shyampur end.
- I) Chandpur CCPP was under shut down from 09:01 to 20:11 due to test purpose.
- m) After maintenance Ashuganj #3 was synchronized at 20:34. It tripped at 23:17 due to boiler drum level low and was synchronized at 02:28(24/1/13).
- n) Baghabari WMPL #2 tripped at 07:47(24/1/13) due to filter problem.

Deputy / Asstt. Manager

Network Operation Division

Deputy General Manager Manager

Network Operation Division Load Despatch Circle

whole areas of the national grid .