## POWER GRID COMPANY OF BANGLADESH LTD. CENTRAL LOAD DESPATCH CENTER, LDC, DHAKA. DAILY REPORT

		DAILI KEFOKI		i ago
		Repo	orting Date :	4-Apr-09
Till now the maximum generation is: - MW at	4146.9	21:00 3-A	pr-09	
The Summary of Yesterday's ( 3-Apr-09	) Generation & Demand	Today's Actual Mir	Gen. & Probabl	le Gen. & Demand
Day Peak Generation : 3471.0	MW Hour :	12:00 Min Gen. at	4:00	2855 MW
Evening Peak Generation : 4102.9	MW Hour :	20:00 Max Generation	:	4100 MW
E.P. Demand (at gen end): 4550.0	MW Hour :	20:00 Max Demand	:	4600 MW
Maximum Generation : 4146.9	MW Hour :	21:00 Shortage	:	500 MW
Total Gen. (MKWH) : 85.52	System L/ Factor :	85.92% Load Shed	:	423 MW
•	EXPORT/IMPORT THROUGH EAST-W	EST INTERCONNECTOR		
Export from East grid to West grid :- Maximum		540 MW at 21:00	Energy	11101500 KWHR.
Import from West grid to East grid :- Maximum	-	MW at -	Energy	<ul> <li>KWHR.</li> </ul>
Water Level of K	aptai Lake at 6:00 A M of	4-Apr-09		
Actual: 77.83 Ft.(MSL),		Rule curve : 87.40 Ft.( MSL )		
Gas Consumed : Total 727.66	MMCFt.	Oil Consumed (PDB): SKi	0 :	0 Liter
		HS	D :	437055 Liter
		FO	:	0 Liter
Cost of the Consumed Fuel (PDB) · Gas ·	Tk53 781 351	Oil : Tk11 061 862	Total ·	Tk64 843 213

## Load Shedding & Other Information

Area	Yesterd	ay	Today		
	Actual Sh	edding (s/s end), MW	Estimated Demand(s/s end)	Estimated Shedding (s/s end)	Rates of Shedding
generation shortinge at (19:00)		-	MW	MW	(On Estimated Demand)
Dhaka	104	(18:15-22:40, gen. shortage)	1628	165	10%
Chittagong Area	52	(18:15-22:15, gen. shortage)	444	65	15%
Khulna Area	63	(18:15-23:10, gen. shortage)	413	60	15%
Rajshahi Area	58	(18:15-22:00, gen. shortage)	410	35	9%
Comilla Area	43	(18:15-22:10, gen. shortage)	275	40	15%
Mymensing Area	16	(18:15-21:59, gen. shortage)	234	11	5%
Sylhet Area	-		170	25	15%
Barisal Area	9	(18:15-23:10, gen. shortage)	84	12	14%
Rangpur Area	33	(18:15-22:00, gen. shortage)	236	10	4%
		(			
Total	378	20:00	3894	423	

## Information of the Generating machines under maintenance

Planned Shut- Down		Forced Shut- Down	
1) Khulna 60 MW (05/07/06)	1) Kaptai- 3 (19/04/08)	8) HaripurSBU-2(14/03/09)	
	2) Shajibazar-2 (13/07/08)	9) Khulna 110 (31/03/09)	
	3) Shajibazar-4 (18/10/08)	10) NEPC -4 (20/03/09)	
	4) Ghorasal-1 (30/09/08)	11) Baghabari WMPL -1 (02/04/09)	
	5) Sikalbaha Barge (19/06/08)		
	6) Sikalbaha St-(24/12/08)		
	7) Ashuganj CCPP Gt-1 & St (03/03/09)		

## Additional Information of Machines. lines. Interruption / Forced Load shed etc.

Forced load shaded / Interrupted Areas Description So about 378 MW (20:00) of load shed was imposed over the whole

- a) There was generation shortage in the evening peak hour yesterday.
- b) Due to gas pressure low, Raozan 360 MW), RPCL (210 MW) , Siddhirganj (210 MW) and Haripur Power Co. Ltd (360MW) were limited to 310 MW, 132 MW, 125 MW and 341 MW
- c) Due to gas limitation, Sikalbaha Barge & Steam, Shahjibazar -2, 4 are under shut down.
- d) Due to low water level, Kaptai 2 & 4 are under shut down.
- e) Baghabari WMPL unit -2 was synchronized at 10:43.
- f) Haripur SBU GT-1 & 3 were synchronized at 15:05 and 17:03 respectively. g) RPCL Steam unit tripped at 00:24 (04/04/09) due to opening of generator circuit breaker. It may be synchronized before evening peak hour today.
- h) Tongi GT tripped at 08:25 (04/04/09) due to Titas gas line problem.
  i) After NLDC project work, Khulna Satkhira 132 KV line ,Comilla (N) Comilla (S) 132 KV
- line -3 and Bagerhat Mongla 132 KV lines were switched on at 13:03, 11:00 and 13:08
- j) After maintenance, Baghabari Serajganj 132 KV express line, Baghabari Shahjadpur 132 KV line -1 & 2 were switched on at 18:48, 18:38 and 18:39 respectively.
- k) Comilla (N) Haphazard 230 KV line -2 was under shut down from 09:31 to 12:30 due to maintenance of isolator at Hathazari end.
- I) Maniknagar Haripur 132 KV line -1 was under shut down from 12:04 to 15:18 due to maintenance work by DPDC.
- m) Khulna Satkhira 132 KV line tripped at 15:42 from Satkhira end showing 'DIST ABC' and was switched on at 15:50. n) Barapukuria 132/33 KV T4 transformer tripped at 21:11 showing 'Main prot. Trip' and was
- switched on at 21:45. o) Haripur - Comilla (N) 132 KV line -2 tripped at 03:14 (04/04/09) from Haripur end showing
- DIST. Aided trip' and was switched on at 03:16. p) Jamalpur 132/33 KV T3 transformer tripped at 03:02 (04/04/09) showing 'DIFF lock out' and
- was switched on at 07:45. q) Comilla (S) 132/33 KV T1 and T2 transformer tripped at 03:40 (04/04/09) showing 'O/C &
- lockout' and were switched on at 04:10 and 04:11 respectively.

  r) Bakulia 132/33 KV T1 and T2 transformers tripped at 06:33 (04/04/09) showing 'E/F &O/C'
- and were switched on at 06:48 and 08:40 respectively. s) Khulna (C) - Khulna (S) 132 KV line -2 and Kabipur - Joydevpur 132 KV line -2 are under shut since 07:05 (04/04/09) and 07:53 respectively due to corrective maintenance

Partial power interruption (8 MW) occurred under Jamalpur S/S areas from 03:02 (04/04/09) to 07:45.

Power interruption (48 MW) occurred under Bakulia S/S areas from 06:33 (04/04/09) to 06:48.

area (except Sylhet) of the national grid.

Deputy / Asstt. Manager Load Despatch Division Manager Load Despatch Division Deputy General Manager Load Despatch Circle