POWER GRID COMPANY OF BANGLADESH LTD. NATIONAL LOAD DESPATCH CENTER DAILY REPORT Reporting Date: 28-Apr-16 8348 MW Till now the maximum generation is: 21:00 Generation & Demand MW The Summary of Yesterday's Day Peak Generation : 27-Apr-16 6607.0 9:00 Hour Evening Peak Generation E.P. Demand (at gen end) Maximum Generation 7573.0 8300.0 7573.0 Hour Hour Hour MW MW 20:00 Total Gen. (MKWH) 166.2 System L/ Factor : EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR 91.46% Load Shed 291 Export from East grid to West grid :- Maximum MW at 18:30 Energy Energy 7.867 Import from West grid to East grid :- Maximum Water Level of Kaptai Lake at 6:00 28-Apr-16 Actual: 73.13 Ft.(MSL) Rule curve : 82.60 Ft.(MSL) Gas Consumed : Total 1018.24 MMCFD. Oil Consumed (PDB) HSD FO Cost of the Consumed Fuel (PDB+Pvt) : Gas Tk71 976 930 Coal Tk14,374,639 Oil : Tk476,759,881 Total : Tk563,111,450 Load Shedding & Other Information Area Estimated Demand (S/S end) Estimated Shedding (S/S end) Rates of Shedding MW MW (On Estimated Demand) 00-12:00 & 13:00-24:0 83 Dhaka 3126 Chittagong Area Khulna Area Rajshahi Area 00-12:00 & 13:00-24:0 00-12:00 & 13:00-24:0 00-12:00 & 13:00-24:0 890 888 870 74 82 75 54 41 41 14 39 31 40 31 22 13 Comilla Area 00-12:00 & 13:00-24:0 660 Mymensingh Area Sylhet Area Barisal Area 00-12:00 & 13:00-24:0 00-12:00 & 13:00-24:0 00-12:00 & 13:00-24:0 500 315 175 8 24 43 Rangpur Area 00-12:00 & 13:00-24:0 488 Total 7912 291 Information of the Generating Units under shut down. Forced Shut-Down 1) Ghorasal ST: Unit-6 (18/07/20109) Sikalbaha 60MW (23/11/15) Planned Shut- Down 2) Ashuganj ST: Unit-1(12/09/201510) Saidpur GT 3) Ashuganj CCPP 225 MW 11) Bhola GT 3) Ashuganj CCPP 225 MW ы ланиуын UCFF 225 МW 11) Bhola GT 4) Khulna ST 110 MW (04/11/201412) Meghan 450 MW(24/04/2016) 5) Ghorasal ST: Unit-4 (05/01/2015) 6) Haripur GT 3 7) Chandpur CCPP 8) Chittagong ST: Unit-2 Additional Information of Machines, lines, Interruption / Forced Load shed etc. Comments on Power Interruption Description a) Sonargaon-Daudkandi 132 kV Ckt-2 was under shut down from 08:37 to 19:31 for relay testing works at Daudkandi end. b) Rangpur-Palashbari 132 kV Ckt-2 was under shut down from 12:43 to 16:38 for oil leakage c) Ghorasal-Ishurdi 230 kV Ckt-1 & 2 were under shut down from 16:03 to 17:18 as fire was originated at Talta region near Aricha. d) After maintenance Sirajganj CCPP GT was synchronized at 17:53. e) After maintenance Barisal-Bhandaria 132 kV Ckt was switched on at 16:38. f) Mongla 132/33 kV T1 & T2 transformers 33 kV CB tripped at 05:51(28/04/2016) showing E/F and were switched on at 06:04. g) Siddhirgonj GT: Unit-1 was synchronized at 02:04(28/04/2016). Sub Divisional Engineer **Executive Engineer** Superintendent Engineer Network Operation Division Network Operation Division Load Dispatch Circle