POWER GRID COMPANY OF BANGLADESH LTD. NATIONAL LOAD DESPATCH CENTER

DAILY REPORT

						Reporting Date :	4-Jan-17
Till now the maximum generation is: -		9036 MW	2	1:00	Hrs o	n 30-Jun-16	
The Summary of Yesterda	3-Jan-17	Generation & Demand			Today's Actual	Min Gen. & Probab	le Gen. & Demand
Day Peak Generation :	5631.0	MW	Ho	12:00	Min. Gen. at	5:00	4210
Evening Peak Generation:	7371.0	MW	Ho	19:00	Max Generation	:	9080
E.P. Demand (at gen end):	7371.0	MW	Ho	19:00	Max Demand (E	vening) :	7400
Maximum Generation :	7371.0	MW	Ho	19:00	Reserve (Genera	ation end)	1680
Total Gen. (MKWH) :	132.4	System L/ Factor :		74.85%	Load Shed	:	0
	E	PORT / IMPORT THROUGH EAST-WEST INTERC	ONNECTO	R			
Export from East grid to West grid	l :- Maximun	-360	M	IW at	17:00	Energy	7.867

Import from West grid to East grid :- Maximum MW at -

Water Level of Kaptai Lake at 4-Jan-17 Actual: 100.91 Ft.(MSL)

Rule curve : 102.43 Ft.(MSL)

> HSD FO

Energy

Cost of the Consumed Fuel (F Gas Tk59,210,781

853.86

Gas Consumed: Total

Coal Tk3,124,922 : Tk220,406,079 Total: Tk282,741,783

Oil Consumed (PDB):

Load Shedding & Other Information

MMCFD.

Area	Yesterday			Today	
			Estimated Demand (S/S end)	Estimated Shedding (S/S end)	Rates of Shedding
	MW		MW	MW	(On Estimated Demand)
Dhaka	0	0:00	2753	-	-
Chittagong Area	0	0:00	770	-	-
Khulna Area	0	0:00	765	-	-
Rajshahi Area	0	0:00	746	-	-
Comilla Area	0	0:00	573	-	-
Mymensingh Area	0	0:00	437	-	-
Sylhet Area	0	0:00	269	-	-
Barisal Area	0	0:00	152	-	-
Rangpur Area	0	0:00	422	-	-
Total	0		6887	0	

Information of the Generating Units under shut down.

Planned Shut- Down	Forced Shut- Down
	1) Ghorasal ST: Unit-6 (18/07/201010) Ghorasal Unit- 2
Nil	2) Kaptai Unit-2 & 5 11) Sylhet 150 MW GT
	3) Ashuganj ST: Unit- 1 12) Sikalbaha Peaking GT
	4) Khulna ST 110 MW (04/11/2014 13) Sikalbaha ST
	5) Ghorasal Unit-5 14) Shahjibazar(Energyprima)
	6) Baghabari 100 MW 15) Shahjibazar GT: Unit- 8, 9
	7) Haripur SBU GT- 2,3 16) Barapukuria ST: Unit-2
	8) Fenchugonj CCPP-2
	9) Chittagong Unit-1

Additional Information of Machines, lines, Interruption / Forced Load shed etc.

Description **Comments on Power Interruption**

- a) Dohazari-Cox's Bazar 132 kV Ckt-1 was under shut down from 08:23 to 16:55 for A/M.
- b) Feni-Comilla (N) 132 kV Ckt-2 was under shut down from 08:45 to 15:48 for A/M.
- c) Haripur 230 kV S/S-Horipur power ltd Ckt-2 was under shut down from 09:25 to 15:41 for A/M.
- d) Netrokona-Mymensingh 132 kV Ckt-1 was under shut down from 08:20 to 16:25 for A/M.
- e) Meghnaghat-Aminbazar 230 KV Ckt-1 was under shut down from 09:39 to 17:06 for A/M.
- f) Aminbazar-Mirpur 132 kV Ckt-2 was under shut down from 09:03 to 15:56 for A/M.
- g) Fenchuganj P/S-Sylhet S/S 132 kV Ckt was under shut down from 08:46 to 14:31 for A/M.
- h) Shahjibazar-Ashuganj 132 kV Ckt-3 was under shut down from 09:00 to 16:08 for A/M.
- i) Fenchuganj -Bibiyana 230 kV Ckt-1 was under shut down from 09:11 to 17:03 for A/M.
- j) Shamirpur -Sikalbaha 132kV Ckt-2 was under shut down since 08:29 for A/M .
- k) Bogra -Sirajganj 230 kV Ckt-1 was under shut down from 08:31 to 10:37 for A/M.
- I) Bogra -Sirajganj 230 kV Ckt-2 was under shut down from 10:40 to 12:13 for A/M.
- m) Barisal -Bhola 230 kV Ckt-2 was under shut down since 09:10 for A/M
- n) Khulna(S) -Khulna(C) 132kV Ckt-2 was under shut down from 09:24 to 17:35 for A/M .
- o) Bogra 230/132 kV T1 transformer was under shut down from 12:27 to 13:48 for A/M.
- p) Bhola GT-2 tiipped at 16:36 due to loss of flame and was synchronized at 19:21.
- q) After maintenance Shajibazar 330 MW GT-1 synchronized at 19:12 and S/D at 22:16 for maintenance work
- r) Shajadpur S/S was under full shut down from 00:11 to 07:13(04/01/2017) due to faliure of DC supply.

About 24 MW power interruption occurred under Shajadpur S/S areas from 00:11 to 07:13(04/01/2017).

Sub Divisional Engineer **Network Operation Division**

Executive Engineer Network Operation Division Superintendent Engineer **Load Dispatch Circle**