POWER GRID COMPANY OF BANGLADESH LTD. CENTRAL LOAD DESPATCH CENTER, LDC, DHAKA DAILY REPOR

QF-LDC-08

Deputy General Manager

Load Despatch Circle

Page -1 Reporting Date : 29-Oct-08 Till now the maximum generation is: - MW at 4130.0 The Summary of Yesterday's () Generation & Demand Today's Actual Min Gen. & Probable Gen. & Demand MW 12:00 2200 MW Day Peak Generation Min Gen. at 2746.0 Hour 5:00 Evening Peak Generation MW 3784 MW 3675.0 Hour 20:00 Max Generation E.P. Demand (at gen end) 4100.0 MW Hour 20:00 Max Demand 4100 MW Maximum Generation 3715.6 MW Hour 21:00 Shortage 316 MW Total Gen. (MKWH) 64.83 72.70% Load Shed 279 MW EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR Export from Ghorasal to Ishurdi :- Maximum 348 MW at 20:00 Energy 4339500 KWHR. Import from Ishurdi to Ghorasal:- Maximum MW **KWHR** Energy Water Level of Kaptai Lake at 6:00 A M of 29-Oct-08 Ft.(MSL) Ft.(MSL Actual: Rule curve 108.70 MMCFt. Gas Consumed: Total Oil Consumed (PDB): SKO 0 Liter HSD 156936 Liter FO 716885 Liter Cost of the Consumed Fuel (PDB): Gas Tk41,328,994 : Tk12,574,675 Tk53,903,669 **Load Shedding & Other Information** Area Yesterday Today Actual Shedding (s/s end), MW Estimated Demand(s/s end) Estimated Shedding (s/s end) Rates of Shedding fr**to**m MW 1570 MW (On Estimated Demand) Dhaka 126 39 Chittagong Area 51 465 54 12% Khulna Area 48 416 49 12% 37 Rajshahi Area 331 39 12% Comilla Area 36 254 30 12% Mymensing Area 23 192 22 11% 24 Sylhet Area 154 18 12% 8 12% Barisal Area Rangpur Area 22 162 19 12% Total 362 279 Information of the Generating machines under maintenance Planned Shut- Down Forced Shut- Down 1) Kaptai- 3 (19/04/08) 1) Khulna 60 MW (05/07/06) 8) Haripur SBU GT-2(27/10/08 2) Raozan -1 (17/09/08) 9) Haripur SBU GT-3(27/10/08) 3) Sikalbaha St- (19/06/08) 4) Shajibazar-2 (13/07/08) 5) Shajibazar-4 (27/09/08) 6) Ghorasal-1 (30/09/08) 7) Ghorasal-2 (22/10/08) Additional Information of Machines, lines, Interruption / Forced Load shed etc. a) There was generation shortage in the evening peak hour yesterday So about 375 MW (20:00) of load shed was imposed over the whole areas of the national grid. b) Due to gas limitation, Raozan -1, Sikalbaha Steam, Haripur SBU GT2 & GT3 and Shahjibazar -2, 4,6 are under shut down. c) Kaptai unit -1 was shut down at 11:54 due to breaker maintenance and was synchronized at 20:44. d) Barapukuria unit -1 was forced shut down at 18:10 due to low pressure re-heater line leakage e) Ashuganj - Ghorasal 230 KV line -1 tripped at 10:25 from Ghorasal end showing no relay and was switched on at 11:15. f) Noapara 132/33 KV T2 transformer was shut down since 11:06 due to replacement 33 KV incoming breaker. g) Comilla (N) 132/33 KV T4 transformer was under shut down from 12:23 to 13:20 due to red-hot maintenance of 33 KV Y-phase CT h) Hasnabad 132/33 KV T1 transformer was under shut down from 15:15 to 16:45 due to protection test.

Manager

Load Despatch Division

Deputy / Asstt. Manager

Load Despatch Division