

QF-LDC-08
Page -1

Till now the maximum generation is :- MW at		4296.0	20:00	Hrs	on 18-Sep-09	12:00:00
The Summary of Yesterday's (3-Dec-09)		Generation & Demand		Today's Actual Min Gen. & Probable Gen. & Demand		
Day Peak Generation :	2396.0	MW	Hour :	12:00	Min Gen. at 5:00	1930 MW
Evening Peak Generation :	3882.1	MW	Hour :	20:00	Max Generation :	3935 MW
E.P. Demand (at gen end) :	3882.1	MW	Hour :	20:00	Max Demand :	3850 MW
Maximum Generation :	3882.1	MW	Hour :	20:00	Shortage :	0 MW
Total Gen. (MKWH) :	62.27	System L/ Factor :		92.35%	Load Shed	-- MW

Export from East grid to West grid :- Maximum	670 MW	at	19:30	Energy	10522500 KWHR.
Import from West grid to East grid :- Maximum	-	at	-	Energy	- KWHR.
Water Level of Kaptai Lake at 6:00 A M of					
Actual :	99.57	Ft.(MSL)	Rule curve :	105.73	Ft.(MSL)

Cost of the Consumed Fuel (PDB) :	Gas	:	Tk39,491,591		Oil	:	Tk8,455,498		Total	:	Tk47,947,089
-----------------------------------	-----	---	--------------	--	-----	---	-------------	--	-------	---	--------------

Area	Yesterday			Today		
	Actual Shedding (s/s end)			Estimated Demand(s/s end)	Estimated Shedding (s/s end)	Rates of Shedding (On Estimated Demand)
	MW	fro	to			
Dhaka	-	0		1568	-	-
Chittagong Area	-	0		410	-	-
Khulna Area	-	0		350	-	-
Rajshahi Area	-	0		290	-	-
Comilla Area	-	0		275	-	-
Mymensing Area	-	0		195	-	-
Sylhet Area	-			180	-	-
Barisal Area	-	0		72	-	-
Rangpur Area	-	0		153	-	-
Total	0			3493	0	

Planned Shut-Down	Forced Shut-Down
1) Khulna 60 MW (05/07/06)	9) Shahjibazar -6 (11/10/09).
2) Shajibazar- 2 (13/07/08)	10) Raozan -1 (19/10/09)
3) Shajibazar-4 (18/10/08)	11) Raozan -2 (08/11/09)
4) Khulna 110 (31/03/09)	12) Ghorasal -2 (14/11/09)
5) RPCL GT-4 (06/06/09)	13) Ghorasal -1 (24/11/09)
6) Haripur SBU GT-3 (18/06/09).	14) Ashuganj 1 &2 (27/11/09)
7) Baghabari GT-2 (02/07/09)	15) Barapukuria -1 (27/11/09)
8) Shahjibazar 5 (05/08/09)	

Description	Forced load shaded / Interrupted Areas
a) There was no generation shortage in the evening peak hour yesterday.	So no load shed required.
b) Due to gas limitation , Raozan -1, 2 and Shahjibazar - 4 & 5 were under shut down.	
c) After maintenance, Ghorasal unit -1 was synchronized at 21:08.	
d) After maintenance, Westmont unit -1 was synchronized at 06:58 (04/12/09).	
e) Hasnabad - Meghnaghat 230 KV line -1, Ashuganj - Kishorganj 132 KV line -1, Chowmuhani 132/33 KV T1 transformer, Mongla 132/33 KV T1 transformer and Ishurdi - Bheramara 132 KV line -2 were under annual maintenance from 08:40 to 16:36, 09:15 to 16:03, 09:17 to 14:50, 10:04 to 17:25 and 09:5 9to 18:06 respectively.	
f) Rampura 230/132 KV T2 transformer, Ghorasal - Ashuganj 132 KV line -1 and Tongi 132/33 KV T3 transformer were under NLDC project work from 09:15 to 13:25, 09:51 to 18:20 and 10:20 to 14:32 respectively.	
g) Hasnabad (on DIST BC Z1) - Meghnaghat (on DIST Z1, Z2 & Z3) 132 KV line -2 tripped at 11:55 from both end and was switched on at 12:45.	

Deputy General Manager
Load Despatch Circle