POWER GRID COMPANY OF BANGLADESH LTD. NATIONAL LOAD DESPATCH CENTER DAILY REPORT

MW

Reporting Date: 21-Jan-14 Till now the maximum generation is:-6675 MWV at 21:00 Hrs on 12-Jul-13

120

The Summary of Yesterday's (20-Jan-14) Generation & Demand			Today's Actual Mi	n Gen. & Pro	obable Gen. &	Demand	
Day Peak Generation :	4594.0	MW	Hour :	9:00	Min. Gen. at	5:00	3180	MW	
Evening Peak Generation :	5853.0	MW	Hour:	19:00	Max Generation	:	5987	MW	
E.P. Demand (at gen end):	5853.0	MW	Hour:	19:00	Max Demand	:	5900	MW	
Maximum Generation :	5853.0	MW	Hour:	19:00	Shortage	:	-87	MW	
Total Gen. (MKWH) :	102.68	System L/ Factor :		81.11%	Load Shed	:	0	MW	
EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR									

Import from West grid to East grid :- Maximum MW at

Water Level of Kaptai Lake at 6:00 A M on 21-Jan-14 93.24 Ft.(MSL) 99.20 Ft.(MSL) Actual Rule curve :

MMCFD.

Oil Consumed (PDB):

HSD : FO : Liter

3.483

Energy

Energy

MKWHR.

MKWHR

Tk58 073 814 Cost of the Consumed Fuel (PDB+Pvt) :

727.25

Export from East grid to West grid :- Maximum

Gas Consumed :

: Tk131,482,084 Total : Tk206,611,869 Tk17,055,972

at 7:00

Load Shedding & Other Information

Area	Yesterday		Today		
""			Estimated Demand(s/s end)	Estimated Shedding (s/s er	Rates of Shedding
	MW		from toww	MW	(On Estimated Demand)
Dhaka	-	0:00	2217	-	-
Chittagong Area	-	0:00	565	-	-
Khulna Area	-	0:00	616	-	-
Rajshahi Area	-	0:00	600	-	-
Comilla Area	-	0:00	415	-	-
Mymensing Area	-	0:00	345	-	-
Sylhet Area	-	0:00	281	-	-
Barisal Area	-	0:00	125	-	-
Rangpur Area	-	0:00	353	-	-
Total	0		5517	0	

Information of the Generating machines under shut down.

Planned Shut- Down	Forced Shut- Down	
1) Haripur SBU GT-3 (18/06/09)	1) Ghorasal #6(18/07/10)	9) Barisal GT#2(09/01/2014) 17) Fenchuganj old GT #1
	2) Khulna-60MW(24/1/12)	10) Chandpur-163MW(14/11/13) (17/01/2014)
	3) Shahjibazar #5 & 6(21/7/11)	11) Siddhiganj-210 MW (13/01/14)
	4) WMPL #1(1/5/12)	12) Ashuganj #1 (15/01/14)
	5) WMPL #2(24/4/13)	13) Sylhet 150 MW (16/01/14)
	6) Raojan #2(31/07/13)	14) Ashuganj #1(CCPP) (06/01/14)
	7) Raozan #1(15/08/13)	15) Baghabari 71MW (14/12/13)
	8) Khulna-110MW(03/12/13)	16) Haripur 360MW (15/01/2014)

Additional Information of Machines. lines. Interruption / Forced Load shed etc.

Description	Forced load shaded / Interrupted Areas

- a) Dohazari-Sikalbaha 132 kV Ckt-1 was shut down from 08:25 to15:55 due to A/M.
- b) Barapukuria auto transformer-2 was shut down from 08:01 to 10:02 due to A/M.
- c) Meghnaghat 230kV bus-2 was shut down from 08:40 to 18:20 due to hook up Meghnaghat
- d) Uttara 132/33 kV GT-2 transformer was shut down from 08:45 to 16:37 due to A/M.
- e) Comilla(N) -Feni 132 kV Ckt-2 was shut down from 08:53 to13:52 due to A/M.
- f) Halishahar 132/33 kV T-3 transformer was shut down from 09:48 to 16:08 due to A/M.
- g) Dohazari 33kV bus was shut down from 10:07 to10:37 due to isolator sparking maintenance.
- h) Tongi 132/33 kV T-3 transformer tripped at 11:20 showing E/F relay and was switched. on at 11:28
- i) Haripur P/S GT-2 transformer was shutdown at 11:25 due to REB fire wall construction at Haripur 33 KV compound .
- j) Comilla (s) 33 kV bus 1,2 was shut down from 07:24 to 10:26(21/01/14) due to project work.
- k) Modhonaghat-Chondrogona 132 kV Ckt-2 was shut down at 07:47(21/01/14).
- I) Kabirpur 132/33 kV T-3 transformer tripped at 06:10 (21/01/14) from both end showing O/C

Deputy / Asstt. Manager **Network Operation Division**

Network Operation Division

Power interruption occurred (about 26 MW) under Dohazari S/S areas from 10:07 to 10:37. Power interruption occurred (about 20 MW) under TongiS/S areas from 11:20 to 11:28.

> Deputy General Manager Load Despatch Circle