QF-LDC-08 Page -1

KWHR.

Liter

Reporting Date: 6-Jan-09 Till now the maximum generation is: - MW at 4130.0 20.00 The Summary of Yesterday's (5-Jan-09) Generation & Demand Today's Actual Min Gen. & Probable Gen. & Demand Day Peak Generation 2941.0 MW Hour 9:00 Min Gen. at 2045 MW **Evening Peak Generation** 3491 5 1/1/1/ Hour 18:30 Max Generation 3560 MW E.P. Demand (at gen end) 4000.0 MW Hour 18:30 Max Demand 4000 MW Maximum Generation 3491.5 MW 18:30 440 MW Hour Shortage Total Gen. (MKWH) 79.25% 383 MW 66.41 System L/ Factor Load Shed EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR Export from Ghorasal to Ishurdi :- Maximum 400 MW 6:00 Energy 7309500 KWHR.

MW

Oil Consumed (PDB):

area of the national grid.

Water Level of Kaptai Lake at 6:00 A M of 6-Jan-09
Actual: 83.80 Ft.(MSL). Rule curve: 102.05 Ft.(MSL)

MMCFt

HSD : 188451 Liter FO : 480229 Liter

Energy

SKO

Cost of the Consumed Fuel (PDB): Gas : Tk43.407.343 Oil : Tk10.532.434 Total : Tk53.939.777

Load Shedding & Other Information

587 30

Import from Ishurdi to Ghorasal:- Maximum

Gas Consumed: Total

Area	Yesterday Actual Shedding (s/s end), MW			Today	
			Estimated Demand(s/s end)	Estimated Shedding (s/s end	Rates of Shedding
	fr to m 17:30	22:15	MW	MW	(On Estimated Demand)
Dhaka	95		1505	84	6%
Chittagong Area	64		448	68	15%
Khulna Area	65		381	58	15%
Rajshahi Area	53		307	47	15%
Comilla Area	47		273	41	15%
Mymensing Area	33		182	27	15%
Sylhet Area	32		157	23	15%
Barisal Area	16		74	11	15%
Rangpur Area	38		158	24	15%
	(
Total	443	18:30	3485	383	

Information of the Generating machines under maintenance

Planned Shut- Down	Forced Shut- Down		
1) Khulna 60 MW (05/07/06)	1) Kaptai- 3 (19/04/08)	9) Shahjibazar -6 (18/12/08)	
	2) Raozan -2 (09/12/08)	10) NEPC-4 (28/12/08)	
	3) Shajibazar-2 (13/07/08)	11) Sikalbaha St-(24/12/08)	
	4) Shajibazar-4 (18/10/08)	12) Ashuganj 4 (30/12/08)	
	5) Ghorasal-1 (30/09/08)	13) Haripur SBU GT-1,2,3 (30/12/08)	
	6) Shajibazar-5 (22/11/08)	14) Bheramara unit -1 (31/12/08)	
	7) Sikalbaha Barge (19/06/08)	15) Sylhet GT (02/01/09)	
	8) Barapukuria -2(03/01/09)	16) Siddhirganj 210 MW (04/01/09)	

Additional Information of Machines. lines. Interruption / Forced Load shed etc.

Description Porced load shaded / Interrupted Areas

:
a) There was generation shortage in the evening peak hour yesterday . So about 443 MW (18:30) load shed was imposed over the whole

- shut down.
 c) Due to low water level, Kaptai 1, 2 & 5 are under shut down.
- d) Ashuganj unit -3 and 5 tripped at 05:50 (06/01/09) and 06:30 respectively due to instrument air compressor trip . They may be synchronized before evening peak hour today.

b) Due to gas limitation, Sikalbaha Barge & Steam, Raozan -2 and Shahjibazar -2, 4 , 5 & 6 are under the contract of the cont

- e) Bheramara Faridpur 132 KV line -2, Dohazari Sikalbaha 132 KV line -1, Shahjibazar Sreemongal 132 KV line -1, Comilla (N) Feni 132 KV line -1, Jessore Noapara 132 KV line -1, Baghabari Shahjadpur
- Pabna 132 KV line, Mymensing Netrokona 132 KV line -1 and Mymensing Kishorganj 132 KV line -1 were under annual maintenance from 08:07 to 16:26, 08:27 to 16:35, 08:30 to 12:40, 08:56 to 14:55, 09:06 to 13:34, 09:12 to 17:31, 09:47 to 17:00 and 11:11 to 15:02 respectively.
- f) Hathazari Raozan 230 KV line -2 and Haripur 230/132 KV T2 transformer were under annual maintenance from 08:42 to 15:18 and 09:10 to 14:18 respectively.
- g) Halisahar Julda 132 KV line was shut down at 10:26 due to construction of fly over for three days.
- h) Ishurdi 132/33 KV T2 transformer was under shut down from 11:45 to 12:22 due to red- hot maintenance of 33 KV bus isolator.
- j) After maintenance, Ghorasal Joydevpur 132 KV line -2 and Ghorasal Rampura 230 KV line -2 were switched on at 14:04 and 14:06 respectively.
- k) Shahjibazar Sreemongal 132 KV line -1 is under shut down since 08:00 (06/01/09) due to NLDC projec work.

Partial power interruption occurred (4 MW) under Ishurdi S/S areas from 11:45 to 12:22.

 Deputy / Assit. Manager
 Manager
 Deputy General Manager

 Load Despatch Division
 Load Despatch Division
 Load Despatch Circle